

Ref: EESL/SLNP/JAUNPUR/UP/18-19/72

Dated: 18.04.2019

To,

Executive Officer

Jaunpur Nagar Palika Parishad

Jaunpur – UP

Pin code - 222001

Sub: Regarding Completion of installation as per agreement quantity.

Dear Sir,

This is with reference to LED Street Light Project in Jaunpur Nagar Palika which is being implemented by M/s Energy Efficiency Services Limited. In this regard we are pleased to inform that we have completed installation of LED Street Lights as per agreement quantity, i.e; we have installed 5841 number of LED Street Lights against agreement quantity of 5658 no.s. Wattage wise detail is as follows:

Wattage	35W	70W	110W	140W
Qty	2542	815	2434	50

In this regard, it is therefore requested to issue the completion certificate so that maintenance work of installed LED Street Lights may be done in a proper way.

Also, the remaining Street Lights would be installed as per the request letter of Jaunpur Nagar Palika.

With Regards,

Yogesh Kumar Rai Assistant Manager Technical

Cc: 1. Mission Director, AMRUT, 4th Floor, Directorate of Local Bodies, Sector-7, Gomti Nagar Extension Lucknow, UP-226027

2. Shri Alok Kr. Mishra – Regional Head RO1 UP

कॉरपोरेट ऑफिस / Corporate Office चौथा एवं पांचवा तल, आई.डब्ल्यू.ए.आई. भवन, ए—13, सेक्टर — 1, नोएडा — 201301, (उत्तर प्रदेश) 4th & 5th Floor, IWAI Building, A-13, Sector - 1, Noida - 201301, (U.P.) दुरभाष / Phone: 91-120-4908000, फॅक्स / Fax: 91-120-4908099

रिजर्स्टंड ऑफिस / Registered Office चौथा तल, सेवा भवन, आर० के० पुरम, नई दिल्ली—110066 4th Floor, Sewa Bhawan, R. K. Puram, New Delhi - 110066 वेबसाईट / Website: www.eeslindia.org

